

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20171689, Building Permit - Commercial

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Monday, October 09, 2017

Partial Correction

1 Misc

OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB AT:
FIRE-RATED WALLS AT: OUTSIDE 1A250 AND 1A226 FROM
CORNER TO DOOR

TOP-OUT ONLY AT: 1A212 W WALL AT DOOR #212.3; 218 N, W, S
WALLS: 258 W WALL; 260 W WALL; 261 W WALL; 262.1 N, W
WALLS; 262.2 W WALL;

1A232 S&E TO 10' AFF; 1A250 S/E/N TO 10' AFF; 226 COMPLETE;

ON F' FROM (15.6) TO (16.4) CORRIDOR FACE ONLY;

Above Ceiling Inspection	John Borns	Partial	Monday, October 09, 2017
---------------------------------	------------	---------	--------------------------

Partial Correction

1 Misc

OK TO COVER WHEN READY GWB CEILING / SOFFIT / BULKHEAD
FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES:

**SOFFITS AT NURSE STATIONS 208&222: FRAMING & SPRINKLER
PIPING ONLY AT THREE WEST SOFFITS;**

Comments: