
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, October 09, 2017

Informational

1 Brice Lawson 10/09/2017 3:44 PM
Redford installed the 12" SDR 26 pipe from MH C-1 to approx. STA. 4+46. The pipe is being bedded in clean rock. The wye fitting and anode have been installed for lots 49 and 65.

DEI-Erosion Sediment Control (ESC) Inspection	Brice Lawson	Failed	Monday, October 09, 2017
--	--------------	--------	--------------------------------

Corrective Action Required

1 There are problems with the erosion control devices on your site.

Brice Lawson 10/09/2017 12:06 PM

The silt fence located north of the temp. sediment trap has been damaged and needs to be repaired.

Sections of the silt fence along the north perimeter are laying down or silt is built up to the top of the silt fence making it ineffective.

Perform maintenance and repair these sections of silt fence.

DEI-Sanitary Sewer	Brice Lawson	Partial	Monday,
--------------------	--------------	---------	---------

Construction Inspection

October 09,
2017

Informational

- 1 Brice Lawson 10/09/2017 3:55 PM
Redford installed the 12" SDR 26 sewer main from approx. STA. 4+46 to approx. STA. 5+20. The wyes and anodes have been installed for lots 64 and 50. The pipe is being bedded in clean rock.

DEI-Storm - Sewer
Construction Inspection

Brice Lawson

Partial

Monday,
October 09,
2017

Informational

- 1 Brice Lawson 10/09/2017 3:47 PM
Redford installed CI 6-3 and approx. 100' of the 36" HDPE storm pipe from CI 6-3 towards CI 6-4. The pipe was being bedded in clean rock.

DEI-Storm - Sewer
Construction Inspection

Brice Lawson

Partial

Monday,
October 09,
2017

Informational

- 1 Brice Lawson 10/09/2017 3:53 PM
Today Redford has installed a total of approx. 225' of the 36" HDPE storm pipe from CI 6-3 towards CI 6-4. The HDPE pipe was being bedded in clean rock.

Comments:
