

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|--|---------------|----------|---------------------------------|
| DEI-Storm - Sewer Construction Inspection | Steve Robbins | Partial | Tuesday, October 10, 2017 |

Informational

- 1 The contractors connected to the existing storm box. They are pouring the collars this afternoon and trying to backfill before the rain tomorrow.

Informational

- 2 Last week they tied into existing 3-1 and installed 3-2 storm inlet. Over the weekend they install about 70 ft. of storm pipe heading toward storm inlet 3-3. They will be working on this pipe today. Steve Robbins 10/02/2017 9:09 AM

Informational

- 3 The contractor has installed another 30 ft. of pipe with rock, they will backfill now. Steve Robbins 10/03/2017 10:07 AM

Informational

- 4 Today the contractors are continuing on the storm pipe, they have picked up where they left off heading toward storm structure 3-3. There is also one roof drain they are going to tie into the storm pipe. Steve Robbins 10/10/2017 10:54 AM

Informational

- 5 This afternoon the contractors installed 3 sticks of storm pipe and connected one roof drain to the pipe on their way towards structure 3-3. Steve Robbins 10/10/2017 2:40 PM

| | | | |
|--|---------------|---------|---------------------------------|
| DEI-Storm - Sewer Construction Inspection | Steve Robbins | Partial | Tuesday, October 10, 2017 |
|--|---------------|---------|---------------------------------|

Informational

- 1 The contractors connected to the existing storm box. They are pouring the collars this

afternoon and trying to backfill before the rain tomorrow.

Informational

- 2 Last week they tied into existing 3-1 and installed 3-2 storm inlet. Over the weekend they install about 70 ft. of storm pipe heading toward storm inlet 3-3. They will be working on this pipe today. Steve Robbins 10/02/2017 9:09 AM

Informational

- 3 The contractor has installed another 30 ft. of pipe with rock, they will backfill now. Steve Robbins 10/03/2017 10:07 AM

Informational

- 4 Today the contractors are continuing on the storm pipe, they have picked up where they left off heading toward storm structure 3-3. There is also one roof drain they are going to tie into the storm pipe. Steve Robbins 10/10/2017 10:54 AM

Comments:
