

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFCPWFC20161240, Public Works Infrastructure Permit - Commercial

Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-ESC - (Vegetation/Ground Cover)	Steve Robbins	Passed	Wednesday, October 11, 2017

Informational

1 They are going to put more seed down, they do not have 70 percent vegetation yet. Steve Robbins 04/26/2017 3:43 PM

Informational

2 All the sod has been installed and seed has been planted and is coming up, the majority of the seed is established, It is not 70 percent but it is getting close. All the plants and trees have been planted. Steve Robbins 04/14/2017 9:44 AM

Informational

3 I walked the property with Mark today and told him he can take the silt fence down that is on chipman rd, they have over 70 percent vegetation in that area and we talked about some other areas that will need more seed that will be on a punch list at substantial. Steve Robbins 04/27/2017 3:48 PM

Informational

4 The vegetation has been established at 70% or greater and the erosion control silt fence has already been removed. This completes everything on the punch list! The Maintenance Bonds and As-Builts have been turned in and completed.. Steve Robbins 10/11/2017 7:15 AM

Comments: