
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Thursday, October 12, 2017

Informational

- 1 Brice Lawson 10/12/2017 3:06 PM
Redford installed FI 3-3. The remainder of the HDPE between FI 3-2 and FI 3-3 has been installed. The HDPE pipe has been installed from 3-3 towards 3-4 to approx. STA. 4+80. This pipe was being bedded in clean rock.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, October 12, 2017
---	--------------	---------	----------------------------------

Informational

- 1 Brice Lawson 10/12/2017 2:58 PM
Redford installed the wye, stub and trench check for lot 60. The trench check for lot 61, 62, 63 64, 65, 49, 50 and 51 have been installed per the contractor and partially backfilled. The sanitary lateral and trench checks have been installed for lots 52 and 53. The wyes and anodes have been installed for lots 54, 55, 58 and 59. The cone section, frame and lid have been installed on MH C-1. The barrel section has been installed for MH C-3. The 12" sanitary main has been installed from MH C-2 to approx. STA. 9+13. The sewer main was being bedded in clean rock. The sewer main has been backfilled from MH C-2 to approx STA. 5+54.

Comments:

