

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Matt Munger	Partial	Friday, October 13, 2017

Informational

- 1 When I arrived I observed Kevin and his crew digging to get ready for the bore company on the south side of the road. He stated they wouldn't be able to bore today.

Spoke with Kevin about putting up silt fences and devices around the storm inlets, he stated they were waiting on the materials but would get it taken care of. Matt Munger
10/13/2017 3:02 PM

Comments: