
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Friday, October 13, 2017

Informational

- 1 Brice Lawson 10/13/2017 3:38 PM
Redford was installing pipe collars and inverts in some of the storm structures on storm line 3 and 6. CI 6-5 has been installed and the 15" HDPE pipe has been installed from CI 6-4 to CI 6-5. The pipe was bedded in clean rock.

CI 6-5 appeared to be out of line with the hubs. I pointed this out to Jessie and they were adjusting this CI when I left.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Friday, October 13, 2017
---	--------------	---------	--------------------------------

Informational

- 1 Brice Lawson 10/13/2017 10:52 AM
Redford installed the 12" sanitary main Line C from approx. STA. 9+13 to approx. STA. 9+72. The pipe is being bedded in clean rock.

DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Friday, October 13, 2017
--	--------------	---------	--------------------------------

Informational

- 1 Brice Lawson 10/13/2017 10:54 AM

Redford installed the FI 3-4 and FI 3-5. The remaining 24" HDPE pipe was installed between FI 3-3 and FI 3-4. The 18" HDPE pipe has been installed between FI 3-4 and FI 3-5. The collars have been installed on the east and west pipes at FI 3-4.

Approx. 90' of 18" HDPE pipe has been installed from FI 3-4 on storm line 8. The pipe has been bedded in clean rock.

Comments:
