
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Monday, October 16, 2017

Informational

- 1 Brice Lawson 10/16/2017 2:08 PM
Redford has installed CI 6-2 and FES 6-1. The 36" HDPE pipe has been installed connecting these structures. The 36" HDPE pipe has been installed from CI 6-2 to CI 6-3.

Collars and inverts have been installed in structures on storm line 6. The toe wall has been installed for FES 6-1.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, October 16, 2017
---	--------------	---------	--------------------------------

Informational

- 1 Brice Lawson 10/16/2017 12:30 PM
Redford has installed the 12" SDR 26 sewer main from approx. STA. 9+72 to approx. STA. 9+93.14. The pipe was being bedded in clean rock.

The base and barrel section for MH C-3 has been installed.

The wye fitting and anode for lot 57 has been installed.

The sanitary main trench and san stub lines have been backfilled from approx. STA. 5+54 to approx. STA. 6+95.

Comments:
