
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|--|--------------|----------|--------------------------------|
| DEI-Storm - Sewer Construction Inspection | Brice Lawson | Partial | Monday, October 16, 2017 |

Informational

- 1 Brice Lawson 10/16/2017 2:08 PM
Redford has installed CI 6-2 and FES 6-1. The 36" HDPE pipe has been installed connecting these structures. The 36" HDPE pipe has been installed from CI 6-2 to CI 6-3.
- Collars and inverts have been installed in structures on storm line 6. The toe wall has been installed for FES 6-1.

| | | | |
|---|--------------|---------|--------------------------------|
| DEI-Sanitary Sewer Construction Inspection | Brice Lawson | Partial | Monday, October 16, 2017 |
|---|--------------|---------|--------------------------------|

Informational

- 1 Brice Lawson 10/16/2017 12:30 PM
Redford has installed the 12" SDR 26 sewer main from approx. STA. 9+72 to approx. STA. 9+93.14. The pipe was being bedded in clean rock.
- The base and barrel section for MH C-3 has been installed.
- The wye fitting and anode for lot 57 has been installed.
- The sanitary main trench and san stub lines have been backfilled from approx. STA. 5+54 to approx. STA. 6+95.

DE-ESC - (Vegetation/Ground Cover) Brice Lawson

Failed

Monday,
October 16,
2017

Corrective Action Required

1 Brice Lawson 10/16/2017 2:29 PM

On 10/13/17 the area that was disturbed east of SW Stoney Creek Dr. during the sanitary installation has been disced, seeded and straw has been installed over this area. K-31 seed was used. The area is not graded smooth there are ruts and areas that are holding water. It appears that the area was very wet when the discing was done.

Some of the slopes of the temporary detention basin have been covered with straw matting. The grade appears to be very rough and not ready for seeding.

Make necessary adjustments to the grade prior to seeding.

Comments:
