Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161750, Building Permit - Commercial Address: 783 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Rated Assembly Inspection	John Borns	Partial	Tuesday, October 1	17, 2017
Partial Correction 1 Misc		MOLD-TOUGH GWB R NORTH STAIRWELL: BASEMENT LEVEL 1ST AT JOIST BAYS FIRST FLOOR: 1ST & 21 JOIST BAYS; [1ST LAYE	READY COMPONENTS OF 5/8" T ATED ASSEMBLIES AT STAIRWE & 2ND LAYERS @ WELL FACE + ND LAYERS @ WELL FACE + PRE R AT BACKSIDE; AYER @ WELL FACE + PRE-ROC	PRE-ROCK
		BAYS; 2ND LAYER PRE FACE;	YER @ WELL FACE + PRE-ROCK / -ROCK AT JOIST BAYS; 2ND LAY R @ WELL FACE; 2ND LAYER AT +RC,4TH LAYER	ER AT WELL
		SOUTH STAIRWELL: BASEMENT 1ST LAYER FIRST FLOOR: 1ST & 2 JOIST BAYS; 1ST LAYEF	ND LAYERS @ WELL FACE + PRE	-ROCK AT

	SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER;
	THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE;
Partial Correction 2 Misc	CEILING: 1,2,3 LAYERS +RC, 4TH LAYER 4TH FLOOR: 1ST LAYER @ WELL FACE; 2ND LAYER @ WELL FACE;
	OK TO COVER WHEN READY COMPONENTS OF 5/8" TYPE X MOLD-TOUGH GWB RATED ASSEMBLIES AT ELEVATOR: 1ST FLOOR: 1ST LAYER AT BACKSIDE; 2ND FLOOR: 1ST & 2ND LAYERS PRE-ROCK; 3RD FLOOR: 1ST & 2ND LAYER PRE-ROCK AT JOIST BAYS;4TH FLOOR 1ST LAYER[2ND LAYER
Partial Correction 3 Misc	1ST LAYER WELL FACE FULL HEIGHT + 1ST LAYER AT CEILING; 2ND LAYER WELL FACE FULL HEIGHT + 2ND LAYER AT CEILING; 3RD LAYER AT CEILING + HAT CHANNEL; 4TH LAYER AT CEILING OK TO TAPE, MUD AND FIRE-STOP
	OK TO COVER WHEN READY 5/8" TYPE X GWB PRE-ROCK AT SHOWERS/TUBS AT: 4TH FLOOR 3RD FLOOR 2ND FLOOR 1ST FLOOR
	UNITS :
Partial Correction 4 Misc	3RD FLOOR -1ST 2ND LAYERS STAIRS AND ELEVATOR CORRIDOR,UNITS ; DRYER VENTS END UNITS
	2ND FLOOR ELECTRICAL CLOSET: OK TO COVER FIRST LAYER GWB; 2ND LAYER ADJACENT TO ELEVATOR;
	BASEMENT IT ROOM: ONE LAYER GWB; [2ND LAYER GWB
Partial Correction 5 Misc	RC CHANNEL 3RD FLOOR UNITS AND CORRIDOR. 2ND FLOOR UNITS AND CORRIDOR.
	OK TO TAPE, MUD, AND FIRESTOP 5/8" TYPE X GWB AT CEILINGS AND WALLS AT:

BASEMENT: 5/8" TYPE X OK TO TAPE, MUD AND FIRE-STOP FOR SOFFIT TO BE FRAMED AT CORRIDOR CEILING IN VICINITY OF IT ROOM; [CORRIDOR WEST WALL 1ST LAYER; 1ST LAYER AT 2-LAYER ASSEMBLY SHEAR WALLS;

1ST FLOOR: [CEILINGS AND WALLS AT UNITS/SPACES;

2ND FLOOR ALL UNITS/SPACES AND STAIRWELLS

Comments: