
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, October 17, 2017

Informational

1 Storm box 2-1 and 1-2 have been installed with collars and inverts. They have also been backfilled because of the rain coming. Steve Robbins 10/10/2017 9:44 AM

Informational

2 No work is being done today. Steve Robbins 10/11/2017 2:45 PM

Informational

3 The contractors are installing storm box 1-3. They are going accross the road to 3-1. They will need to get compaction tests for the road cross Steve Robbins 10/12/2017 11:31 AMing.

Informational

4 Structures 1-3 and 3-1 has been installed along with the 15" hdpe pipe. The contractors are planning on installing the collars and inverts this afternoon at 3:30. Steve Robbins 10/12/2017 1:47 PM

Informational

5 This morning the inverts and collars were poured on the 3 storm boxes that have been installed.

Corrective Action Required

6 The contractors are not working yet. Steve Robbins 10/16/2017 9:25 AM

Informational

7 The contractors are not going to work today, they do not have the right size pipe. Steve Robbins 10/16/2017 11:24 AM

Informational

8 Storm box 1-4 and 4-1 has been installed, the pipe has been installed from 1-4 to 4-1 , they are going to have a compaction tests for the road crossings this afternoon. They are also

going to install the collars this afternoon. They are still waiting on the 36" pipe to show up..

Comments:
