

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Matt Munger	Partial	Wednesday, October 18, 2017

Informational

- 1 Spoke with Kevin in regards to the progress on the street bore. He stated it was taking longer than expected, so we decided to re-schedule the shutdown to tie into the main on 10/25/17 at 7:15am. I informed Kevin of the parts needed and about the Chlorination process as well to make sure we have a valve on the Tee per the D&C. Matt Munger
10/18/2017 10:33 AM

Comments: