

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, October 18, 2017

Informational

- 1 Brice Lawson 10/18/2017 12:35 PM  
Redford has installed the trench checks for lots 57, 58, 59, 55 and 54. The sanitary lateral has been installed for lot 57.

Redford said they installed the inverts on sanitary lines C and E except for MH C-3.

MCIB 4K concrete mix was used for the inverts.

DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, October 18, 2017
--	--------------	---------	-----------------------------------

Informational

- 1 Brice Lawson 10/18/2017 12:57 PM  
Redford has installed the inverts and interior collars in CI 6-2, 6-3, 6-4 and 6-5.

Corrective Action Required

- 2 Cut or fill all lift hooks on storm box lids.

Corrective Action Required

- 3 All Storm boxes, and storm box lids should be grouted.

Install mesh in front of 4" weep holes

Install 3/4" rock in front of weep holes as shown on the CI detail

Pin the FI lids to the structures

Remove 4" knockouts

Remove excess concrete from pipes inside the storm structures

Grout pipe collars

**Comments:**

---