

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161750, Building Permit - Commercial

Address: 783 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Thursday, October 19, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY COMPONENTS OF 5/8" TYPE X MOLD-TOUGH GWB RATED ASSEMBLIES AT STAIRWELLS:

NORTH STAIRWELL:

BASEMENT LEVEL 1ST & 2ND LAYERS @ WELL FACE + PRE-ROCK AT JOIST BAYS

FIRST FLOOR: 1ST & 2ND LAYERS @ WELL FACE + PRE-ROCK AT JOIST BAYS; [1ST LAYER AT BACKSIDE;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER;

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE;

4TH FLOOR: 1ST LAYER @ WELL FACE; 2ND LAYER AT WELL FACE; 1ST LAYER  
CEILING 1,2,3LAYERS +RC,4TH LAYER

SOUTH STAIRWELL:

BASEMENT 1ST LAYER,2ND LAYER

FIRST FLOOR: 1ST & 2ND LAYERS @ WELL FACE + PRE-ROCK AT JOIST BAYS; [1ST LAYER AT BACKSIDE;

Partial Correction 2            Misc	<p>SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER;</p> <p>THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE;</p> <p>CEILING: 1,2,3 LAYERS +RC, 4TH LAYER</p> <p>4TH FLOOR: 1ST LAYER @ WELL FACE; 2ND LAYER @ WELL FACE;</p> <p>OK TO COVER WHEN READY COMPONENTS OF 5/8" TYPE X MOLD-TOUGH GWB RATED ASSEMBLIES AT ELEVATOR: 1ST FLOOR: [1ST LAYER AT BACKSIDE; 2ND FLOOR: 1ST &amp; 2ND LAYERS PRE-ROCK; 3RD FLOOR: 1ST &amp; 2ND LAYER PRE-ROCK AT JOIST BAYS;4TH FLOOR 1ST LAYER[2ND LAYER</p> <p>1ST LAYER WELL FACE FULL HEIGHT + 1ST LAYER AT CEILING; 2ND LAYER WELL FACE FULL HEIGHT + 2ND LAYER AT CEILING; 3RD LAYER AT CEILING + HAT CHANNEL; [4TH LAYER AT CEILING OK TO TAPE, MUD AND FIRE-STOP</p>
Partial Correction 3            Misc	<p>OK TO COVER WHEN READY 5/8" TYPE X GWB PRE-ROCK AT SHOWERS/TUBS AT:</p> <p>4TH FLOOR 3RD FLOOR 2ND FLOOR 1ST FLOOR</p> <p>UNITS :</p> <p>3RD FLOOR -1ST 2ND LAYERS STAIRS AND ELEVATOR CORRIDOR,UNITS ; DRYER VENTS END UNITS</p>
Partial Correction 4            Misc	<p>2ND FLOOR ELECTRICAL CLOSET: OK TO COVER FIRST LAYER GWB; 2ND LAYER ADJACENT TO ELEVATOR;</p> <p>BASEMENT IT ROOM: ONE LAYER GWB; [2ND LAYER GWB</p>
Partial Correction 5            Misc	<p>RC CHANNEL 3RD FLOOR UNITS AND CORRIDOR. 2ND FLOOR UNITS AND CORRIDOR.</p> <p>OK TO TAPE, MUD, AND FIRESTOP 5/8" TYPE X GWB AT CEILINGS AND WALLS AT:</p>

BASEMENT: 5/8" TYPE X OK TO TAPE, MUD AND FIRE-STOP FOR SOFFIT TO BE FRAMED AT CORRIDOR CEILING IN VICINITY OF IT ROOM; [CORRIDOR WEST WALL 1ST LAYER; 1ST LAYER AT 2-LAYER ASSEMBLY SHEAR WALLS;

**BASEMENT: CEILINGS AND WALLS COMPLETE EXCEPT AT ELECT FEEDER ENTRIES AT N & S ENDS;**

1ST FLOOR: [CEILINGS AND WALLS AT UNITS/SPACES;

2ND FLOOR ALL UNITS/SPACES AND STAIRWELLS

**Comments:**