

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Failed	Thursday, October 19, 2017

Informational

1 Brice Lawson 10/19/2017 2:50 PM  
The sanitary main line C has been backfilled from approx. STA. 8+00 to 9+90.

The inverts have been installed in manholes C-1, B-3 and E-1.

The majority of the manholes need the following:

- Fill the lift holes with non shrink grout
- Remove excess mastic from joints
- Remove excess concrete from sanitary main pipes, steps and frames
- Remove green paint from the lids

MH C-3-The gap between the barrel section and the cone is over 1/4" -- make necessary adjustments

MH C-1- The invert is too narrow and the adjustment ring is broke - make necessary repairs or adjustments

**Comments:**