

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162840, Public Works Infrastructure Permit - Commercial
Law office of Cameron Hoorfar
Address: 415 SW JEFFERSON ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Nick Lightner	Failed	Thursday, October 19, 2017

Corrective Action Required

- 1 Your project is in violation of the Erosion and Sediment control policy.

Talked to Ahmad and he informed me that the landscaping company should be over today or tomorrow to lay some sod. Silt is still on the sidewalk which needs to be cleaned up and the erosion control fence needs to be put in place or a stop work order will be placed on the site.

Nick Lightner 10/19/2017 3:05 PM

Comments: