
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, October 23, 2017

Informational

1 Brice Lawson 10/23/2017 8:52 AM

There has been a revision to sanitary sheet C.406. This revision was due to the location of the existing water main. This revision includes a note to allow the sanitary and water main to have a 5' horizontal separation between the two mains. I asked Gene Williams if this 5' of separation (instead of 10' of separation shown in the Dand C Manual) is acceptable. He is ok with this 5' of separation.

This revision also requires the existing FH 060-119 to be relocated to the south side of the existing water main to avoid the sanitary sewer from being located beneath the fire hydrant.

The revised plan sheet was delivered to Darrin with Redford Construction.

DEI-Water Line - Fire Hydrant	Brice Lawson	Partial	Monday, October 23, 2017
-------------------------------	--------------	---------	--------------------------------

Corrective Action Required

1 Brice Lawson 10/23/2017 9:26 AM

Relocate FH 060-119 to the south side of the existing water main to avoid the proposed sanitary line being located beneath the fire hydrant.

Comments:
