

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Passed	Wednesday, October 25, 2017

Informational

- 1 The existing MH has been exposed and they took off the 2 barrells. This afternoon the core drill will take place. They took the barrells off and are trying to get the MH to grade.

Informational

- 2 The existing MH 1-1 has been core drilled and the psx direct drive boot has been installed. The contractor is laying the pipe toward MH 1-2. There is a 20ft. encasement and they are constructing the encasement with rebar now and are planning on pouring concrete at 1:00 this afternoon.Steve Robbins 09/27/2017 9:36 AM

Informational

- 3 The base for MH 1-2 has been installed and the 20ft. encasement has been built with rebar and concrete has been installed around it.Steve Robbins 09/27/2017 3:38 PM

Informational

- 4 MH 1-2 has been installed and wrapped. The pipe has been installed with rock and they are heading towards 1-3. They are coming this afternoon to do testing for the road crossing on 1-1 to 1-2.Steve Robbins 09/28/2017 10:41 AM

Corrective Action Required

- 5 The contractor has hit a lot of rock they are still going between MH 1-3 to 1-4. On 1-3 the base has been installed. The inverts have not been poured yet. The tester was out yesterday for the street crossing from MH 1-1 to 1-2.Steve Robbins 09/29/2017 11:01 AM

Informational

- 6 The tester has been here and has tested everything for compaction. They are still laying pipe from MH 1-3 to 1-4, lots of rock. They are about 20 ft. from MH 1-4.Steve Robbins 10/02/2017 9:14 AM

Informational

7 The contractor is installing MH 1-4, they have the pipe in up to the MH. Steve Robbins 10/02/2017 1:20 PM

Informational

8 No one is on site working so far today. Steve Robbins 10/03/2017 10:31 AM

Informational

9 They are not working today due to the rain. Steve Robbins 10/04/2017 11:09 AM

Informational

10 No work has been going on due to the rain the last 3 days. Steve Robbins 10/06/2017 11:54 AM

Informational

11 The contractors installed storm box 2-1 and the 15" pipe. They were attempting to get to the next box.

Informational

12 The contractors have finished the tie in for the service line. They had 2 clean-outs that have been installed to the building. The connection to the building has been completed. The tracer wire went all the way to the building. This completes all the sanitary except for the testing. Steve Robbins 10/25/2017 2:33 PM

#### Comments:

---