

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Wye / Insert-A-Tee Installation	Steve Robbins	Partial	Wednesday, October 25, 2017

Informational

- 1 They wyes for the first 2 lots has been installed , the tracer wire and trench check has not been installed for the second lot.

Informational

- 2 The first 2 wyes have all been installed with tracer wire , anodes, and trench check has been completed.They hit a lot of rock so they are moving slow.

Informational

- 3 They have not installed the 3rd wye yet, they are stil hitting alot of rock, I will be back in the morning.Steve Robbins 10/19/2017 2:41 PM

Informational

- 4 The 3rd wye has been tied in, the tracer wire has been installed, they are planning on doing the rock check this afternoon.Steve Robbins 10/23/2017 9:01 AM

Informational

- 5 The trench check for the 3rd building service line has been completed. They are now working on the main going to MH 1-3.Steve Robbins 10/23/2017 11:00 AM

Informational

- 6 They are working on the last wye service line before they install the MH 1-3. They are hoping to get the MH installed this afternoon.Steve Robbins 10/25/2017 3:54 PM

Comments: