
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Proof Roll	Tom Chandler	Partial	Wednesday, October 25, 2017
Informational			
1	Tom Chandler 10/25/2017 10:47 AM Proof rolled fly ash stabilized subgrade up to station 84+00 on River Trail rd. and on Ladderback drive. Will begin laying base rock this afternoon. Will proof roll again tomorrow for remaining roads.		
DEI-Subgrade Inspection	Tom Chandler	Partial	Wednesday, October 25, 2017
Informational			
1	Tom Chandler 10/25/2017 3:51 PM Olsson on-site for testing of type 5 base rock installed on Ladderback drive.		

Comments:
