

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160642, Public Works Infrastructure Permit - Commercial
Missouri Innovation Campus
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-ESC - (Vegetation/Ground Cover)	Steve Robbins	Passed	Thursday, October 26, 2017

Informational

3 All the sod has been installed and all the seed and straw has been installed on the north side and 3/4 of the south side of the building. Steve Robbins 09/20/2017 2:16 PM

Informational

4 All the tree's and landscaping have been installed. All the sod has been installed and all the seed and straw has been installed. When it all comes in at 70% I can issue Final Completion. Steve Robbins 10/03/2017 2:48 PM

Informational

1 The sod has been installed , but they do not have seed and straw yet for the areas that did not get sod.

Informational

2 The contractors are finishing the grading and also installing trees and shrubs today. They still have some more sod to install and then they will install the seed.

Informational

5 Steve Robbins 10/26/2017 7:06 AM The vegetation has been established.

Comments: