
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-ESC - (Vegetation/Ground Cover)	Brice Lawson	Failed	Thursday, October 26, 2017

Corrective Action Required

- 1 Brice Lawson 10/26/2017 11:47 AM
Replace the silt fence in the southwest corner of the site that was removed during the sanitary sewer installation. Add proper inlet protection around the FI that is located just west of the west construction entrance.

I informed Darrin of these issues and he said he would get them done after the grading is done over the new sanitary line.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, October 26, 2017
--	--------------	---------	----------------------------------

Informational

- 1 Brice Lawson 10/26/2017 11:45 AM
Redford continues to install the 12" SDR 26 sewer main between MH D-1 and D-2.

Comments:
