
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Subgrade Inspection	Matt Munger	Partial	Thursday, October 26, 2017

Informational

1 I drove by and no one was working. Steve Robbins 10/24/2017 3:50 PM

Informational

2 Matt Munger 10/26/2017 1:20 PM Stopped by in the AM and did not see workers present. Contacted Kevin in regards to the fittings on the fire line and informed him to make sure they are wrapped and the thrusts blocks get poured for to restrain the pipe fittings on the north side of the road where they tied in the tee.

Informational

3 Matt Munger 10/26/2017 3:01 PM I observed the Contractors compacting the soil using a Vibratory Machine Roller. They had gravel spread out by the docking bays and were rolling/compacting the gravel.

DEI-Sanitary Sewer Construction Inspection	Matt Munger	Passed	Thursday, October 26, 2017
---	-------------	--------	----------------------------------

Informational

1 Matt Munger 10/26/2017 9:10 AM Sanitary sewer line was installed and completed back in September.

DEI-Site Visit	Matt Munger	Partial	Thursday, October 26, 2017
----------------	-------------	---------	----------------------------------

Informational

1 I drove by and no one was working. Steve Robbins 10/24/2017 3:50 PM

Informational

2 Matt Munger 10/26/2017 1:20 PM Stopped by in the AM and did not see workers present. Contacted Kevin in regards to the fittings on the fire line and informed him to make sure they are wrapped and the thrusts blocks get poured for to restrain the pipe fittings on the north side of the road where they tied in the tee.

Comments:
