

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Friday, October 27, 2017

Informational

1 Brice Lawson 10/27/2017 1:52 PM
Redford has installed JB 5-2, CI 5-3, CI 5-4, FI 5-5 and FI 5-6. The 36" pipe has been installed between FI 5-5 and FI 5-6. The 42" pipe has been installed between FI 5-5 and CI 5-4. The 60" pipe has been installed from JB 5-2 to where FES 5-1 will be proposed. FES 5-1 has not been installed at this time.

The pipe was being bedded and covered with rock.

Some of the exterior collars have been installed on these pipes where they connect to the structures.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Friday, October 27, 2017
---	--------------	---------	--------------------------------

Informational

1 Brice Lawson 10/27/2017 2:13 PM
Redford has installed the flat top manhole lid on MH D-1. This flat top was approved by Water Utilities. The base for MH D-2 has been installed and the 12" SDR 26 sewer main has been installed from approx. STA. 3+40 to MH D-2. The invert has been installed in MH D-2.

Comments:

