

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line Construction Inspection	Steve Robbins	Partial	Monday, October 30, 2017

Informational

- 1 The contractors started the water line today, they started at station 14+65.82 , they installed the 8x6 tee and then started laying pipe. They stopped at station 11+42.77 and installed the 8x6 tee. Thats where they were stopping for the day.Steve Robbins
10/27/2017 3:04 PM

Informational

- 2 The contractors have installed the fire hydrant in front of the building, its a Mueller, they have also installed the 90 degree bend that connects to the road crossing. They have not poured the thrust blocks yet, probably this afternoon.Steve Robbins 10/30/2017 11:57 AM

Comments: