

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Wye / Insert-A-Tee Installation	Steve Robbins	Partial	Monday, October 30, 2017

Informational

- 1 They wyes for the first 2 lots has been installed , the tracer wire and trench check has not been installed for the second lot.

Informational

- 2 The first 2 wyes have all been installed with tracer wire , anodes, and trench check has been completed.They hit a lot of rock so they are moving slow.

Informational

- 3 They have not installed the 3rd wye yet, they are stil hitting alot of rock, I will be back in the morning.Steve Robbins 10/19/2017 2:41 PM

Informational

- 4 The 3rd wye has been tied in, the tracer wire has been installed, they are planning on doing the rock check this afternoon.Steve Robbins 10/23/2017 9:01 AM

Informational

- 5 The trench check for the 3rd building service line has been completed. They are now working on the main going to MH 1-3.Steve Robbins 10/23/2017 11:00 AM

Informational

- 6 They are working on the last wye service line before they install the MH 1-3. They are hoping to get the MH installed this afternoon.Steve Robbins 10/25/2017 3:54 PM

Informational

- 7 The last wye for the service line going to the building has been completed, they have installed tracer wire and anode, they just need to do the trench check.Steve Robbins 10/26/2017 3:50 PM

Informational

- 8 The contractors have installed all the wyes and service stubs and have completed all the

anodes, tracer wire and trench checks for the stubs off the main. The contractors are working on the stub to the building and the grease interceptor. The 2 clean-outs have been installed. Steve Robbins 10/30/2017 12:25 PM

Comments:
