
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Matt Munger	Partial	Tuesday, October 31, 2017

Informational

1 Matt Munger 10/31/2017 10:41 AM

No workers were present. Thrusts blocks need to be poured for the fittings that were used on the water pipe on the north side of Jones Industrial. I informed Kevin on 10/27/17 that the thrusts blocks will need to be poured before we can do any tests on that line.

Comments:
