
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172294, Public Works Infrastructure Permit - Commercial

INSTANT AUTO - PARKING LOT EXPANSION

Address: 2151 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	John DiMauro	Partial	Tuesday, October 31, 2017

Informational

- 1 John DiMauro 07/24/2017 3:41 PM
Crews have started grading for the parking lot.

Informational

- 2 John DiMauro 07/25/2017 11:12 AM
Kaw Valley crew is on site grading for the parking lot expansion.

Informational

- 3 John DiMauro 07/26/2017 3:39 PM
Kaw Valley crew is on site grading for the parking lot expansion.

Informational

- 4 John DiMauro 07/27/2017 3:51 PM
No activity.

Informational

- 5 John DiMauro 07/28/2017 10:26 AM
No activity this morning.

Informational

- 6 John DiMauro 07/31/2017 3:41 PM
Kaw Valley crew is on site grading for the parking lot.

Informational

- 7 John DiMauro 08/01/2017 2:06 PM
Kaw Valley crew is on site grading for the parking lot.

Informational

- 8 John DiMauro 08/07/2017 3:32 PM
No activity.

Informational

9 John DiMauro 08/08/2017 3:28 PM
No activity.

Informational

10 John DiMauro 08/09/2017 3:46 PM
No activity today.

Informational

11 John DiMauro 08/17/2017 1:42 PM
No activity.

Informational

12 John DiMauro 08/22/2017 10:13 AM
Brad George with Kaw Valley is going to get the sediment fence repaired this week.

Informational

13 John DiMauro 08/28/2017 10:30 AM
No activity.

Informational

14 John DiMauro 09/20/2017 9:43 AM
Bedrock Concrete is on site installing the sub grade granular base for the parking lot. The crew is going to proof roll for the curb and parking lot this afternoon once the sub grade is installed.

Informational

15 John DiMauro 10/31/2017 1:05 PM
No activity. Sod still needs to be installed out front of the property.

Comments:
