

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial
 Summit Eye Care
 Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Passed	Tuesday, October 31, 2017

Informational

1 All the sanitary sewer was installed and backfilled on 10/2/17 and will be ready for testing on 11/2/17 Steve Robbins 10/31/2017 7:21 AM

DEI-Water Line - Construction Inspection	Steve Robbins	Partial	Tuesday, October 31, 2017
--	---------------	---------	---------------------------

Informational

1 The contractors started the water line today, they started at station 14+65.82 , they installed the 8x6 tee and then started laying pipe. They stopped at station 11+42.77 and installed the 8x6 tee. Thats where they were stopping for the day. Steve Robbins 10/27/2017 3:04 PM

Informational

2 The contractors have installed the fire hydrant in front of the building, its a Mueller, they have also installed the 90 degree bend that connects to the road crossing. They have not poured the thrust blocks yet, probably this afternoon. Steve Robbins 10/30/2017 11:57 AM

Informational

3 All the fittings are wrapped, but they have not poured the thrust blocks. Greg and Chuck came out and did a water test shut-down. Steve Robbins 10/30/2017 3:07 PM

Informational

4 They are planning on pouring the thrust blocks this afternoon, they also installed a valve and are working on the fire hydrant at the end of the road. Steve Robbins 10/31/2017 2:52 PM

Comments:
