

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Matt Munger	Partial	Wednesday, November 01, 2017

Informational

1 Matt Munger 10/30/2017 8:59 AM
No workers present, Scott Fischer stopped by and I spoke with him in regards to the paving. He stated they want to start later this week to try and start on putting down geogrid.

Informational

2 Matt Munger 10/31/2017 3:58 PM
Came by in the morning and Walters Excavating was working on the sub grade for the pavement.

Pressure test on fire line still needs to be done then we can start the chlorination process, etc. Spoke with Kevin in last week about the pressure test.

Informational

3 Matt Munger 11/01/2017 11:32 AM
Walter Excavating is working on subgrade for areas that are going to be paved. Spoke with Scott Fischer about when they would be ready to do a proof roll and he said it would be a bit, I told Scott to call me when they are ready.

Comments: