
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Wye / Insert-A-Tee Installation	Steve Robbins	Passed	Wednesday, November 01, 2017

Informational

- 1 They wyes for the first 2 lots has been installed , the tracer wire and trench check has not been installed for the second lot.

Informational

- 2 The first 2 wyes have all been installed with tracer wire , anodes, and trench check has been completed.They hit a lot of rock so they are moving slow.

Informational

- 3 They have not installed the 3rd wye yet, they are stil hitting alot of rock, I will be back in the morning.Steve Robbins 10/19/2017 2:41 PM

Informational

- 4 The 3rd wye has been tied in, the tracer wire has been installed, they are planning on doing the rock check this afternoon.Steve Robbins 10/23/2017 9:01 AM

Informational

- 5 The trench check for the 3rd building service line has been completed. They are now working on the main going to MH 1-3.Steve Robbins 10/23/2017 11:00 AM

Informational

- 6 They are working on the last wye service line before they install the MH 1-3. They are hoping to get the MH installed this afternoon.Steve Robbins 10/25/2017 3:54 PM

Informational

- 7 The last wye for the service line going to the building has been completed, they have installed tracer wire and anode, they just need to do the trench check.Steve Robbins 10/26/2017 3:50 PM

Informational

- 8 The contractors have installed all the wyes and service stubs and have completed all the

anodes, tracer wire and trench checks for the stubs off the main. The contractors are working on the stub to the building and the grease interceptor. The 2 clean-outs have been installed.Steve Robbins 10/30/2017 12:25 PM

Informational

9 The contractors are continuing to work on the service line.Steve Robbins 10/30/2017 2:50 PM

Informational

10 The wyes and service connections have all been completed. The sanitary MH connecting to the service line coming out of the building has been installed. The grease interceptor has also been installed, I told them they needed to get the buildinginspector the look at the grease interceptor. All connections to the building and the service line has been completed. They still need to pour the invert for the MH.Steve Robbins 10/31/2017 2:44 PM

Informational

11 All the wyes and all the sanitary have been completed. The service line has been connected from the building . The inverts have all been poured.Steve Robbins 11/01/2017 12:25 PM

Comments:
