

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Proof roll parking lot	Matt Munger	Partial	Thursday, November 02, 2017

Informational

1 Matt Munger 11/02/2017 3:40 PM
Workers had geogrid down and were putting down the base gravel. Might be ready Friday for a proof roll.

DEI-Fire Line - Hydrostatic Test	Matt Munger	Passed	Thursday, November 02, 2017
-------------------------------------	-------------	--------	-----------------------------------

Informational

1 Matt Munger 11/02/2017 3:47 PM
Kevin called me at 1:55pm to come out for the pressure test. Kevin started the pressure test at 2pm. When I arrived the gauge was at 200 psi. The pressure did not drop below 200psi for 2 hours.

Reminded Kevin that the they need to replace the wooden blocks under the valves with concrete blocks and get the right grate for the BFP vault.

Comments:

