

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Brice Lawson	Partial	Thursday, November 02, 2017

Resolved

1 There are problems with the erosion control devices on your site.

Brice Lawson 10/09/2017 12:06 PM

The silt fence located north of the temp. sediment trap has been damaged and needs to be repaired.

Sections of the silt fence along the north perimeter are laying down or silt is built up to the top of the silt fence making it ineffective.

Perform maintenance and repair these sections of silt fence.

DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Thursday, November 02, 2017
---	--------------	---------	-----------------------------

Informational

1 Brice Lawson 11/02/2017 4:04 PM  
FES 5-1 and toewall have been installed. It appears that the toewall was installed per the detail.

The adjustment ring, frame and lid have been installed with mastic between the joints on JB 5-5.

DEI-Miscellaneous PWORKS    Brice Lawson  
Inspection

Passed

Thursday,  
November  
02, 2017

Informational

1        Brice Lawson 11/02/2017 12:34 PM  
On 11/1/17 Redford performed testing of the sanitary sewer stub tracer wires for lots 60,61,62,63,64,65,66,67,68,69,70,71,82,83,84,85, 86,87,88,89,90,91,92 and 93. A locate tool was connected to a screw on each lateral tracer box and the tracer wire was locatable to the sewer main. The tracer wire boxes for these lots are attached to a green colored 2" by 4" vertical board with duct tape.

**Comments:**

---