
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Base Lift	Tom Chandler	Passed	Friday, November 03, 2017

Informational

1 Tom Chandler 11/03/2017 9:32 AM Superior Bowen began place base lift this morning at 9:30AM. Type 1 asphalt being installed. Subgrade tempature was 42 degrees. Air tempature was 40 and rising when asphalt installation began. High expected to reach 51 degrees today. Surface will be installed on 11/04/2017.

DEI-Street - Proof Roll	Tom Chandler	Passed	Friday, November 03, 2017
-------------------------	--------------	--------	---------------------------------

Informational

1 Tom Chandler 11/03/2017 9:25 AM Proof rolled aggregate base and string lined for asphalt paving to begin on 11/03/2017.

DEI-Subgrade Inspection	Tom Chandler	Passed	Friday, November 03, 2017
-------------------------	--------------	--------	---------------------------------

Informational

1 Tom Chandler 11/03/2017 9:27 AM MoDot type 5 aggregate base completed. Olsson testing on-site as well.

DEI-Grading/Excavation/Fill	Tom Chandler	Passed	Friday,
-----------------------------	--------------	--------	---------

Inspection

November
03, 2017

Informational

1 Tom Chandler 11/03/2017 9:29 AM Backfilling behind curbs has been completed.

DEI-Curb - Compression
Strength

Tom Chandler

Passed

Friday,
November
03, 2017

Informational

1 Tom Chandler 11/03/2017 9:31 AM Curb has been completed and tested.

Comments:
