

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential  
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Wedge Lift	Tom Chandler	Passed	Saturday, November 04, 2017

Informational

- 1 Tom Chandler 11/04/2017 8:51 AM Contractor on-site to prepare for installation of Type 2 asphalt wedge lift. Existing asphalt has been milled back and tack coat has been applied. Existing base asphalt temperature is 57 degrees and outside air temperature is 47 and rising. Hi temperature expected to reach 57 degrees today. 1.5" lift to be placed.

DEI-Street - Surface Course	Tom Chandler	Passed	Saturday, November 04, 2017
-----------------------------	--------------	--------	-----------------------------------

Informational

- 1 Tom Chandler 11/04/2017 4:29 PM Type 3V asphalt was installed this afternoon. Air temperature was 49 and rising at beginning of installation. Surface temperature was 57 degrees.

Comments: