

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Thrust Restraint	Matt Munger	Passed	Monday, November 06, 2017

Informational

1 Matt Munger 11/06/2017 8:22 AM
Thrust block was poured for the fittings north of the road.

DEI-Fire Line - Hydrostatic Test	Matt Munger	Partial	Monday, November 06, 2017
----------------------------------	-------------	---------	---------------------------

Informational

1 Matt Munger 11/06/2017 8:24 AM
Pressure test was scheduled for 11/6/17 when I arrived on site no workers were present. Contacted Kieth and he wanted to reschedule for 11/13/17.

Comments: