

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161761, Building Permit - Commercial
Address: 805 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Monday, November 06, 2017

Partial Correction
1 Misc

OK TO COVER COMPONENTS OF RATED ASSEMBLIES AT STAIRWELLS:

SOUTH STAIRWELL:

BASEMENT: 1ST & 2ND LAYER 5/8" TYPE X MOLD-TOUGH GWB INCLUDING PRE-ROCK BACKSIDE JOIST BAYS;

FIRST FLOOR 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT BACKSIDE JOIST BAYS;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE;

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; [2ND LAYER PRE-ROCK ONLY;

NORTH STAIRWELL:

FIRST FLOOR 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT BACKSIDE JOIST BAYS;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE;

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; [2ND LAYER PRE-ROCK ONLY;

Partial Correction

2 Misc

RATED ASSEMBLIES AT ELEVATOR SHAFT:

BASEMENT: 1ST & 2ND LAYERS PRE-ROCK AT BACKSIDE JOIST BAYS

FIRST FLOOR: 1ST & 2ND LAYERS PRE-ROCK AT BACKSIDE JOIST BAYS

SECOND FLOOR 1ST LAYER PRE-ROCK AT BACKSIDE JOIST BAYS;
2ND LAYER PRE-ROCK AT JOIST BAYS;

THIRD FLOOR: 1ST LAYER PRE-ROCK AT BACKSIDE JOIST BAYS;
[2ND LAYER PRE-ROCK;

Corrective Action Required
3 FOURTH FLOOR

4TH FLOOR -TUB SHOWERS 1ST LAYER

Comments: