

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Monday, November 06, 2017

Informational

1 Brice Lawson 11/06/2017 4:22 PM  
I delivered revised plans for sheets C.301 and C.302 to Darrin with Redford Construction.

DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Monday, November 06, 2017
--	--------------	---------	---------------------------------

Informational

1 Brice Lawson 11/06/2017 3:21 PM  
Redford has installed CI 2-1, CI 2-2 and the 36" HDPE storm pipe that connects the two. The pipe is being bedded in clean gravel. The east wall of the existing FI that is located west of CI 2-1 has been removed to install the new pipe and collar.

The existing 12" water main is approx. 1'3" from the back edge of CI 2-2. There will not be a 10' separation between the existing water main and the 36" HDPE storm pipe that runs from CI 2-2 to FI 2-3. Gene Williams approved (by a phone conversation) the minimal separation between these pipes and structures.

**Comments:**