

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Air Test	Brice Lawson	Failed	Tuesday, November 07, 2017

Corrective Action Required

- 1 Brice Lawson 11/07/2017 11:51 AM
Redford tested the 15" sanitary main from MH A-5 to MH A-6

The first time the line was pressurized a leak was noticed and the test was stopped.

The second test started at 3.65 psi and ended at 2.45 psi.

Test Time: 33:58

Failed Test

The third test started at 3.7 psi and ended at 2.45 psi

Test time: 33:58

Failed Test

Make necessary corrections and retest this line segment.

Comments: