Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161761, Building Permit - Commercial Address: 805 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Tuesday, November 07, 2017
Partial Correction 1 Misc		OK TO COVER COMPONENTS OF RATED ASSEMBLIES AT STAIRWELLS: SOUTH STAIRWELL: BASEMENT: 1ST & 2ND LAYER 5/8" TYPE X MOLD-TOUGH GWB INCLUDING PRE-ROCK BACKSIDE JOIST BAYS; FIRST FLOOR 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT BACKSIDE JOIST BAYS; SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE; THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK ONLY; [2ND LAYER COMPLETE AT WELLS & SHOWERS; FOURTH FLOOR: 1ST LAYER GWB AT SHOWERS; [2ND LAYER	
		COMPLETE AT WELLS & SHOWERS; NORTH STAIRWELL: FIRST FLOOR 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT BACKSIDE JOIST BAYS; SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND	

LAYER AT WELL FACE;

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK ONLY; [2ND LAYER COMPLETE AT WELLS & SHOWERS;

FOURTH FLOOR: 1ST LAYER GWB AT SHOWERS; [2ND LAYER COMPLETE AT WELLS & SHOWERS;

Partial Correction 2 Misc

RATED ASSEMBLIES AT ELEVATOR SHAFT:

BASEMENT: 1ST & 2ND LAYERS PRE-ROCK AT BACKSIDE JOIST BAYS

FIRST FLOOR: 1ST & 2ND LAYERS PRE-ROCK AT BACKSIDE JOIST BAYS

SECOND FLOOR 1ST LAYER PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS;

THIRD FLOOR: 1ST LAYER PRE-ROCK AT BACKSIDE JOIST BAYS; [2ND LAYER PRE-ROCK;

Comments: