

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Fire Line - Hydrostatic Test	Matt Munger	Passed	Wednesday, November 08, 2017

Informational

- 1 Matt Munger 11/06/2017 8:24 AM
Pressure test was scheduled for 11/6/17 when I arrived on site no workers were present. Contacted Kieth and he wanted to reschedule for 11/13/17.

Informational

- 2 Matt Munger 11/08/2017 11:49 AM
Contractor flushed the fire line and started the pressure test at 200 psi. Pressure had dropped below 200psi (160psi) so the Contractor tightend some bolts on the valves in the BFP vault and started the test over again. Fire Line held 200 psi for 2 hours. Will be back to chlorinate line 11/13/17 at 9:30 am. Steve Robinson will cover me during that time.

Comments: