

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, November 08, 2017

Informational

- 1 Brice Lawson 11/08/2017 11:50 AM
Redford has installed the base section for FI 2-5 on storm line 2. The remainder of the 24" HDPE storm pipe between FI 2-4 and FI 2-5 has been installed. This is approx. 212' of 24" HDPE storm pipe. Approx. 20' of the 15" HDPE pipe has been installed from FI 2-5 to the east. The HDPE pipe that is exposed appears to be bedded in clean rock. The trench between FI 2-4 and FI 2-5 is being backfilled.

Comments: