

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, November 08, 2017

Informational

- 1 Brice Lawson 11/08/2017 4:36 PM  
Redford installed FI 2-6 on storm line 2. The remainder of the 24" HDPE pipe has been installed between FI 2-5 and FI 2-6. The exterior pipe collars have been installed on the east and west pipes at FI 2-5. The invert and the exterior pipe collar has been installed at FI 2-6. The pipe that is exposed has bedding gravel below and above the pipe.

DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, November 08, 2017
--	--------------	---------	------------------------------------

Informational

- 1 Brice Lawson 11/08/2017 11:50 AM  
Redford has installed the base section for FI 2-5 on storm line 2. The remainder of the 24" HDPE storm pipe between FI 2-4 and FI 2-5 has been installed. This is approx. 212' of 24" HDPE storm pipe. Approx. 20' of the 24" HDPE pipe has been installed from FI 2-5 to the east. The HDPE pipe that is exposed appears to be bedded in clean rock. The trench between FI 2-4 and FI 2-5 is being backfilled.

DEI-Sanitary Sewer - Vacuum	Brice Lawson	Partial	Wednesday, November 08, 2017
-----------------------------	--------------	---------	------------------------------------

Informational

- 1 Brice Lawson 11/08/2017 3:43 PM  
Redford grouted the joints between the adjustment rings and performed vacuum testing on the following manholes. Bryan Byrd witnessed these tests.

MH A-1 Passed

MH U-1 Passed

MH A-3 Passed

MH A-4 Passed

**Comments:**

---