LEE'S SUMMIT

## PUBLIC WORKS ENGINEERING DIVISION

## **Inspection Summary**

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial **B&B** Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:		Increatory	Quitaama	Date:	
Inspection:		Inspector:	Outcome:	Date.	
DE-Fire Line Construction Inspection		Steve Robbins	Passed	Friday, November 10, 2017	
Informational					
1 The fireline has been completely installed and the fire hydrant has also been installed. All the thrust blocks have been installed. Steve Robbins 11/10/2017 10:06 AM					
DEI-Backflow Preventer and Vault		Steve Robbins	Passed	Friday, November 10, 2017	
Informational					
1	1 The blackflow preventer vault has been installed , it is sitting on 6" of rock, they are digging the trench so they can install the 6" fireline.Steve Robbins 11/08/2017 8:30 AM				
Informational					
2	The contractors have been working on getting the 6" fireline up to the backflow preventor vault.Steve Robbins 11/08/2017 2:42 PM				
Informational					
3	The 6" fireline and the 4" domestic service line has been completed. The backflow preventer has been installed and is complete, it has ductile iron with ductile iron phanges. Theyalso put a straddle block in front of the vault on the 6" line.Steve Robbins 11/10/2017 10:00 AM				

## **Comments:**

220 SE Green Street | Lee's Summit, MO 64063 | 816.969.1200 | 816.969.1201 Fax | cityofLS.net/Development