

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	Brice Lawson	Partial	Friday, November 10, 2017

Informational

- 1 Brice Lawson 11/10/2017 11:30 AM  
Redford installed 40' of 8" C900 water main with tracer wire and water line marker tape. The line appeared to be installed at least 42" from current grade. The pipe was bedded in clean rock. This line was installed on water line 1 from approx. STA. 11+48 to approx. STA. 11+88. The line was being backfilled in lifts. The trench was opened up over 48" wide and KC Testing was on site to perform compaction testing.

DEI-Storm - Sewer Construction Inspection	Brice Lawson	Partial	Friday, November 10, 2017
---	--------------	---------	---------------------------------

Informational

- 1 Brice Lawson 11/10/2017 11:35 AM  
Redford has installed CI 4-1, CI 4-2, CI 4-3 and CI 4-4. The 15" HDPE storm pipe has been installed between CI 4-4 and CI 4-3. The 18" HDPE pipe has been installed between CI 4-3 and CI 4-2. The 24" HDPE pipe has been installed between CI 4-2 and CI 4-1. The remainder of the 24" HDPE storm pipe has been installed between CI 4-1 and FI 2-5. There is approx. 30" of clearance between the existing 12" water main and the 24" storm pipe at the water main crossing on storm line 4. This crossing is just north of FI 2-5. The exterior collars have been installed on CI 4-1 and CI 4-2. The exterior collar on the west pipe at CI 4-4 has been installed. The north pipe collar and invert have been installed at FI 2-5. The west exterior pipe collar has been installed at CI 2-1. The concrete lids have been installed on FI 2-3, FI 2-4 and FI 2-6.

DEI-Water Line - Construction Brice Lawson  
Inspection

Partial

Friday,  
November  
10, 2017

Informational

- 1 Brice Lawson 11/10/2017 11:30 AM  
Redford installed 40' of 8" C900 water main with tracer wire and water line marker tape. The line appeared to be installed at least 42" from current grade. The pipe was bedded in clean rock. This line was installed on water line 1 from approx. STA. 11+48 to approx. STA. 11+88. The line was being backfilled in lifts. The trench was opened up over 48" wide and KC Testing was on site to perform compaction testing.

Informational

- 2 Brice Lawson 11/10/2017 2:57 PM  
Redford installed 40' of 8" C900 water line on water line 1 from STA 3+25 to STA. 3+65. Tracer wire and bury tape have been installed with this water line.

**Comments:**

---