

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	Brice Lawson	Partial	Monday, November 13, 2017

Informational

- 1 Brice Lawson 11/10/2017 11:30 AM
Redford installed 40' of 8" C900 water main with tracer wire and water line marker tape. The line appeared to be installed at least 42" from current grade. The pipe was bedded in clean rock. This line was installed on water line 1 from approx. STA. 11+48 to approx. STA. 11+88. The line was being backfilled in lifts. The trench was opened up over 48" wide and KC Testing was on site to perform compaction testing.

Informational

- 2 Brice Lawson 11/10/2017 2:57 PM
Redford installed 40' of 8" C900 water line on water line 1 from STA 3+25 to STA. 3+65. Tracer wire and bury tape have been installed with this water line.

Informational

- 3 Brice Lawson 11/13/2017 11:47 AM
Redford installed the 8" C900 water line with tracer wire for water line 1 from approx. STA. 0+29.17 to STA. 1+39.99. The Tee fitting has been installed at STA. 1+39.99.

Comments: