## **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRCOM20161761, Building Permit - Commercial Address: 805 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - John Borns Partial Monday, November 13, 2017

Commercial

**Partial Correction** 

1 Misc OK TO COVER WHEN READY SHEAR WALL AT:

SOUTH STAIRWELL 1ST LEVEL

**Partial Correction** 

2 Misc OK TO PRE-ROCK WHEN READY WALLS AT TUBS/SHOWERS AT:

4TH FLOOR; 3RD FLOOR; 2ND FLOOR; 1ST FLOOR; BASEMENT

**Partial Correction** 

3 Misc OK TO COVER WHEN READY CEILING & WALL FRAMING &

CONCEALED SYSTEMS AT UNITS & SPACES INCLUDING

STAIRWELLS AT: [4TH FLOOR;

**Rated Assembly** John Borns Partial Monday, November 13, 2017

Inspection

Partial Correction

1 Misc OK TO COVER COMPONENTS OF RATED ASSEMBLIES AT

STAIRWELLS:

**SOUTH STAIRWELL:** 

BASEMENT: 1ST & 2ND LAYER 5/8" TYPE X MOLD-TOUGH GWB

INCLUDING PRE-ROCK BACKSIDE JOIST BAYS;

FIRST FLOOR 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT BACKSIDE JOIST BAYS;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT

BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND

LAYER AT WELL FACE;

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER COMPLETE AT WELLS & SHOWERS;

FOURTH FLOOR: 1ST LAYER GWB AT SHOWERS; 2ND LAYER COMPLETE AT WELLS & SHOWERS;

**NORTH STAIRWELL:** 

FIRST FLOOR 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT BACKSIDE JOIST BAYS;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE;

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER COMPLETE AT WELLS & SHOWERS;

FOURTH FLOOR: 1ST LAYER GWB AT SHOWERS; ND LAYER COMPLETE AT WELLS & SHOWERS;

Partial Correction 2 Misc

RATED ASSEMBLIES AT ELEVATOR SHAFT:

BASEMENT: 1ST & 2ND LAYERS PRE-ROCK AT BACKSIDE JOIST BAYS

FIRST FLOOR: 1ST & 2ND LAYERS PRE-ROCK AT BACKSIDE JOIST BAYS

SECOND FLOOR 1ST LAYER PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS;

THIRD FLOOR: 1ST LAYER PRE-ROCK AT BACKSIDE JOIST BAYS; [2ND LAYER PRE-ROCK;

Partial Correction 3 Misc

COMPONENTS OF RATED ASSEMBLIES IN UNITS AT BACKSIDE OF STAIRWELLS AND ELEVATOR SHAFT:

2ND FLOOR: [1ST LAYER BEHIND TUBS SHOWERS;

**Comments:**