

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161765, Building Permit - Commercial

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| | | | |
|----------------------------------|------------|----------|---------------------------|
| Inspection: | Inspector: | Outcome: | Date: |
| Rated Assembly Inspection | John Borns | Partial | Monday, November 13, 2017 |

Partial Correction

1 Misc

OK TO COVER RATED ASSEMBLIES AT STAIRWELLS:

SOUTH STAIRWELL:

FIRST FLOOR 1ST & 2ND LAYERS 5/8" TYPE X MOLD-TOUGH GWB INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS;

SECOND FLOOR: 1ST LAYER 5/8" TYPE X MOLD-TOUGH GWB INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS; 2ND LAYER 5/8" TYPE X; 2ND LAYER PRE-ROCK AT TRUSS-JOIST BAYS; [1ST LAYER AT CORRIDOR / UNIT FACE;

THIRD FLOOR: 1ST LAYER 5/8" TYPE X MOLD-TOUGH GWB INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS; 2ND LAYER 5/8" TYPE X PRE-ROCK AT TRUSS-JOIST BAYS; 2ND LAYER AT STAIRWELL FACE;

4TH FLOOR: 1ST & 2ND LAYER AT STAIRWELL FACE; 1ST LAYER AT CORRIDOR / UNIT FACE; 2ND LAYER AT CORRIDOR / UNIT FACE;

TOWER ABOVE 4TH FLOOR: WALLS 1ST LAYER; LID 1ST LAYER; WALLS 2ND LAYER; LID 2ND LAYER; LID 3RD LAYER + HAT CHANNEL; 4TH LAYER

CEILING AT STAIRWELL ABOVE 4TH FLOOR LANDING 1ST LAYER; 2ND LAYER; 3RD LAYER + HAT CHANNEL; 4TH LAYER

NORTH STAIRWELL:

FIRST FLOOR 1ST & 2ND LAYERS 5/8" TYPE X MOLD-TOUGH GWB

INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS;

SECOND FLOOR: 1ST LAYER 5/8" TYPE X MOLD-TOUGH GWB INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS; 2ND LAYER 5/8" TYPE X; 2ND LAYER PRE-ROCK AT TRUSS-JOIST BAYS; [1ST LAYER AT CORRIDOR / UNIT FACE;

THIRD FLOOR: 1ST LAYER 5/8" TYPE X MOLD-TOUGH GWB INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS; 2ND LAYER 5/8" TYPE X GWB PRE-ROCK AT TRUSS-JOIST BAYS; 2ND LAYER AT STAIRWELL FACE;

4TH FLOOR: STAIRWELL 1ST LAYER; 2ND LAYER AT STAIRWELL FACE; 1ST LAYER AT CORRIDOR / UNIT 3XFACE; [2ND LAYER AT CORRIDOR / UNIT FACE;

TOWER ABOVE 4TH FLOOR: WALLS 1ST LAYER; LID 1ST LAYER; WALLS 2ND LAYER; LID 2ND LAYER; LID 3RD LAYER + HAT CHANNEL; 4TH LAYER
CEILING AT STAIRWELL ABOVE 4TH FLOOR LANDING 1ST LAYER; 2ND LAYER; 3RD LAYER + HAT CHANNEL; 4TH LAYER

Partial Correction

2

Misc

OK TO COVER RATED ASSEMBLIES PRE-ROCK AT ELEVATOR SHAFT:

FIRST FLOOR: 1ST & 2ND LAYERS PRE-ROCK AT TRUSS-JOIST BAYS;

SECOND FLOOR: 1ST LAYER PRE-ROCK AT TRUSS-JOIST BAYS; 2ND LAYER 5/8" TYPE X PRE-ROCK AT TRUSS-JOIST BAYS; 1ST LAYER AT CORRIDOR / UNIT FACE;

THIRD FLOOR: 1ST LAYER PRE-ROCK AT TRUSS-JOIST BAYS;

FOURTH FLOOR: 1ST LAYER AT CORRIDOR / UNIT FACE; [2ND LAYER AT CORRIDOR / UNIT FACE;

SHAFT FACE: 1ST LAYER FULL HEIGHT; 2ND LAYER FULL HEIGHT;

SHAFT LID + MECHANICAL CLOSET: 1ST LAYER; 2ND LAYER; 3RD LAYER + HAT CHANNEL; 4TH LAYER

Partial Correction

3

Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT CEILINGS AND WALLS AT:

1ST FLOOR IT ROOM 1ST LAYER;
1ST FLOOR SHEAR WALLS 1ST LAYER;
1ST FLOOR ELEVATOR MACHINE ROOM:
CEILING: **[1ST LAYER;**

[2ND FLOOR UNITS, SPACES AND STAIRWELLS: 1ST LAYER

3RD FLOOR SHEAR WALLS 1ST LAYER;

**Rough Framing
Inspection -
Commercial**

John Borns

Partial

Monday, November 13, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY SHEAR WALLSHEATHING AT
BACKSIDE OF STAIRWELLS AT:
[1ST FLOOR;

Comments: