
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test	Steve Robbins	Passed	Monday, November 13, 2017
Informational			
1 The hydrostatic pressure test passed for the water line.Steve Robbins 11/13/2017 3:46 PM			
DEI-Stabilized Subgrade	Steve Robbins	Passed	Monday, November 13, 2017
Informational			
1 Today they are installing the 6" of MO-Type 5 on Rosemary .Steve Robbins 11/07/2017 9:30 AM			
Informational			
2 The contractors are still installing the MO-type-5 , they have done the public road on Rosemary ct., the rock is not complete yet for the private road leading up to the building. All the portland has been installed by tilling the subgraded up and installing the portland.			
Informational			
3 The subgrade of portland has been installed on the private road, rosemary ct. has been completed. Today they are putting the MO-Dot type-5 down and grading and rolling it.Steve Robbins 11/10/2017 9:32 AM			
Corrective Action Required			
4 The private road has the MO-dot -5 installed and is all graded out, ready for a Steve Robbins 11/13/2017 10:15 AMproofroll.			

DEI-Curb New/Replacement	Steve Robbins	Failed	Monday,
--------------------------	---------------	--------	---------

November
13, 2017

Informational

- 1 They have started constructing the curbs with the curb machine on Rosemary. When they finish this they will start on the private street. Steve Robbins 11/13/2017 12:27 PM

Comments:
