
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Commercial Curb Inspection	Matt Munger	Partial	Monday, November 13, 2017

Informational

- 1 Matt Munger 11/13/2017 3:16 PM
Curbs were still covered, workers were pouring small sections of curb that were not put in with the machine. Informed the Contractor to grout the areas that honeycomb was visible on the front and back of the curbs.

DEI-Fire Line - Flush	Matt Munger	Passed	Monday, November 13, 2017
-----------------------	-------------	--------	---------------------------

Informational

- 1 Matt Munger 11/06/2017 8:38 AM
No workers present to start the chlorination process, contacted Keith from Holthouse and he wanted to reschedule for 11/13/17.

Informational

- 2 Matt Munger 11/13/2017 4:18 PM

Steve Robbins covered me while I was at a doctor's appointment and the Contractor flushed the line and chlorinated and Steve checked the chlorine levels and the test strip turned black.

Comments:
